

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		

1st & Final Bill

RL No. 462 / 26/10/16

M. A. R. 57 (Rule 116)

Measurement Book

No. B

489114

Construction of Rec drain Kodava Samaja Surrounding area & other roads
Serial No. ...in Ward No. 13, Shettyhalli Sub Division.

Name of Work From To

Name of Contractor of nature of Agency Technical Manager, West, K.R.D.L.

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Job code: D13-17-000011 A.A.No: AC/DZ/AS/34/2016-17, dt. 20.08.2016 T.S.No: CE/DZ/TS/43/2016-17, dt. 01.09.2016 W.O.No: BBMP/EE/DD/WO/64/2016-17, dt. 02.09.2016 Date of recording: 19-9-16 ① Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2m & an average lift upto 1.5m, excavated surface levelled & sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications				Est. cost Rs. 50.00 Lakhs		

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	As per premeasurement Qty recorded in this MB page No. 489182 vide item No. ① - i.e. Qty limited to. @ Rate of 83.14/cum					484.83 cum 473.04 cum -- = ₹ 39,338/-	
	② Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs, with 40 mm and downsize graded granite metal coarse aggregates @ 0.85 cum & fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour. Hvy & machinery, curing, complete as per specifications As per premeasurement Qty recorded in this MB page No. 489183 vide item No. ② - @ Rate of 5070.65/cum					93.41 cum -- = ₹ 4,73,619/-	

M. A. R. 57 (Rule 116)
Measurement Book

No. B 489115

Serial No. From..... To.....
Name of Work
Name of Contractor of nature of Agency
Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	③ Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs with 20mm and down size graded granite metal, coarse aggregate @ 0.69 cum and fine aggregates @ 0.46 cum with Super plasticisers @ 3 lbs conforming to IS 9103-1999 rebar fixed - 2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, staircase, retaining walls, walls (any thickness) including attached/plasters, columns, piers, abutments, pillars, posts, shafts, buttresses, string or lacing courses, parapets, bed blocks, anchor blocks, plain window cills, sills etc.,						

MEASUREMENT BOOK

M. A. R. 57 (Rule 116)
Measurement Book

No. B 489119

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		

Serial No.
Name of Work
Name of Contractor of nature
Date of commencement of work
From To

Date	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Audited and admitted for Rs. 4936867- Passed by Cheque for Rs. 4291943- by adjustment Rs. 644924- H. J. R. 14/11/16 Accounts Superintendent B.B.M.P. Regional Division						